

**GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT**

MA & UD Deptt. - Tadepalligudem Municipality - Water Supply Improvement Scheme under HUDCO loan assistance Ph-III Foundation stone laid for construction of 600 ML Capacity SS Tank - Delay in land acquisition - Revised administrative sanction - Orders - Issued.

---

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (A1) DEPARTMENT

G.O.Ms.No. 727

Dated:23-10-2008.

Read the following:

- 1.G.O.Ms.No.308, MA&UD (A1) Deptt., dt.26-6-1999.
- 2.G.O.Ms.No.11, MA&UD (A1) Deptt.,dt. 6-1-2007.
- 3.From the Engineer-in-Chief, (PH), Hyderabad Letter No. 9126/T2/TPG/2008, Dt. 20.06.2008.
- 4.From the Engineer-in-Chief, (PH), Hyderabad Letter No. 9126/T2/TPG/2008, Dt. 09.09.2008.

\*\*\*\*\*

**ORDER:**

In the reference Ist read above, orders were issued according administrative sanction for an amount of Rs.823.00 Lakhs for Tadepalligudem Municipality Water Supply Improvement Scheme. Subsequently, in the reference 2<sup>nd</sup> read above, orders were issued according revised administrative sanction for an amount of Rs.2262.00 Lakhs due to increase in cost of Land acquisition, cost of construction of Summer Storage Tank.

2. According to the Engineer-in-Chief (PH), Hyderabad, the increase in estimate is due to the reason that 4 cases were filed in Hon'ble High Court in which 2 cases have been disposed with a direction to the respondents that "the respondents are however at liberty to issue notice to the petitioners under Sec 5-A of the Act., "Remaining 2 cases are still pending with the Hon'ble High Court and likely to be posted for hearing, but there are no interm orders in these cases. As per the direction issued by the Hon'ble High Court, the revenue department have issued notification and further process of LA is in progress. As the LA process is nearing completion and anticipating the land to be handed over in near future, a working estimate for taking up construction of SS Tank is prepared with current SSR 2008-09 and worked out to Rs. 1850 Lakhs against Rs. 1275 lakhs as approved in the Revised Estimate, which was prepared based on the SSR 2005-06. Further the cost of land acquisition is also anticipated to be increased to Rs. 8.00 Lakhs per acre against Rs. 5.00 Lakhs per acre as earlier requisitioned by Revenue Authorities.

3. In the reference 4<sup>th</sup> read above, the Engineer-in-Chief (PH), Hyderabad has requested to accord revised administrative sanction for an amount of Rs.3157.660 Lakhs with the following method of finance and to meet the additional HUDCO Loan component from the revolving bulk guarantee of Rs.700.00 Crores;

HUDCO Loan @ 70%	Rs. 2210.36 Lakhs
Mpl. Share @ 30%	Rs. 947.30 Lakhs
<b>Total</b>	<b>Rs. 3157.66 Lakhs</b>

(pto)

4. Government after careful examination, hereby accord revised administrative sanction for an amount of Rs.3157.66 Lakhs for Tadepalligudem Municipality Water Supply Improvement Scheme under HUDCO loan assistance Ph-III for construction of 600 ML Capacity SS Tank with the method of finance indicated at para ( 3 ) above. The Engineer-in-Chief (PH), Hyderabad is requested to meet the additional HUDCO Loan component within the revolving bulk guarantee of Rs.700.00 Crores.

5. The Engineer-in-Chief (PH), Hyderabad is requested to take necessary action accordingly.

6. This order issues with the concurrence of Finance (Expr.M&F) Deptt., vide their U.O.No.27567/339 /A1/ Expr.M&F/2008, dated 4-10-2008.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**Dr.C.V.S.K.SARMA  
PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Engineer-in-Chief (PH), Hyderabad.

**Copy to:**  
The P.S. to M(MA).  
The P.S. to Principal Secretary to Government, MA&UD Deptt., SF/SC.

// Forwarded by Order //

**SECTION OFFICER**